

NOVA Gas Transmission Ltd.

Appendix 2: 2013 Facility Status Update (December)

This section describes the current status of facilities that were applied for, are under construction or have been placed on-stream since the 2012 Annual Plan was issued on December 14, 2012. Periodic updates are being provided based on the level of activity occurring with respect to facilities. Facilities with (AP) after the project name refer to ATCO Pipelines footprint projects.

Applied-for Facilities	Description	Target In-Service Date	Status	TTFP Reference	Forecast Cost ¹ (\$Millions)	Update Month
Aitken Creek Compressor Station	15 MW Bi-directional	April 2019	Applied for Nov. 8 2013	October 22, 2013 TTFP Meeting	72	November
Alces River Compressor Station Modifications	Bi-directional Flow	November 2015	Proposed	October 22, 2013 TTFP Meeting	10	November
Banff Loop Extension at Canmore (AP)	7 km NPS 6	4 th qtr. 2013	<i>In-service Dec. 11 2013</i>	July 10, 2012 TTFP Notification	<i>11.4</i>	<i>December</i>
Bonanza Meter Station Upgrade	2-1284U Ultrasonic Meter	February 2014	Applied for Oct. 15 2013	Oct. 1, 2013 TTFP Notification	3.0	November
Bootis Hill Lateral Loop	5 km NPS 20	Feb. 2014	Project Cancelled ²	Feb. 14/May 16 2012 TTFP Notification	24.3	April
Bootis Hill Meter Station Modifications	2-1280-4U Ultrasonic Meter	Feb. 2014	Project Cancelled	February 14, 2012 TTFP	2.2	April
Cardinal Lake Compressor Station Decommissioning – Units 1, 2 & 3	2 – 0.8 MW units 1 – 1.2 MW unit	January 2014	<i>Notification Filed November 26, 2013</i>	November 12, 2013 TTFP Notification	1.6	<i>December</i>
Cavendish Compressor Station Decommissioning – Units 1 & 2	1 – 1.3 MW unit 1 – 3 MW unit	Q2 2014	Proposed	October 22, 2013 TTFP Meeting	1.8	November
Chinchaga Lateral Loop No. 3	33 km NPS 48	April 2014	Under construction	July 12/Sept 13, 2011 TTFP	140.7	November
Clarkson Valley Compressor Station Decommissioning	1 – 15.1 MW unit	Q1 2014	Proposed	October 22, 2013 TTFP Meeting	2.6	November
Cutbank River Lateral Loop No. 2 (Kakwa Section)	12 km NPS 24	April 2015	Proposed	October 22, 2013 TTFP Meeting	24.0	November
Didsbury Compressor Station Decommissioning – Units 5 & 6	2 – 0.7 MW unit	Q2 2014	Proposed	October 22, 2013 TTFP Meeting	0.8	November
Divest Brazeau East Lateral & Pembina West Meter Station	3.8 km NPS 8		Sale Finalized Jan. 14 2013	June 12, 2012 TTFP Notification		January
Divest Hackett Lateral, Hackett Lateral Loop and Hackett Meter Station	2 – 6.5 km NPS 4	December 2013	Sale Finalized Nov. 21 2013	July 15, 2013 TTFP Notification	0.4	November

¹ Forecast Cost is the applied for cost or the forecast cost to complete for facilities in-service.

² Bootis Hill Lateral Loop and Bootis Hill Meter Station Modifications were applied for in a single NEB Section 58 application.

NOVA Gas Transmission Ltd.

Appendix 2: 2013 Facility Status Update (December)

Applied-for Facilities	Description	Target In-Service Date	Status	TTFP Reference	Forecast Cost ¹ (\$Millions)	Update Month
Decommission Alberta System Meter Stations and Associated Laterals	Flatbush Edward South Fourth Creek South Owlseye Oyen	3 rd qtr. 2013	Completed October 8, 2013	June 7, 2012 TTFP Notification	1.7	November
Decommission Alces River Compressor Station – A Plant	3.3 MW	July 2013	Completed July 31, 2013	June 10, 2013 TTFP Notification	1.3	September
Decommission Beaver Creek Compressor Station – Units 1, 2, & 3	3 – 1 MW units	September 2013	Completed September 18, 2013	July 26, 2013 TTFP Notification	1.8	November
Decommission Bens Lake ‘A’ Compressor Station – Units 1, 2, 3 & 7	4 – 1 MW units	October 2013	Completed October 27, 2013	September 6, 2013 TTFP Notification	2.4	November
Decommission Nine NGTL System Meter Stations and Associated Laterals	Caslan Crossfield West Fawcett River Flat Lake North Keho Lake Meyer “A” & Meyer “B” Virginia Hills East Webster North	4 th qtr. 2013	Approved Sept 19 2013	May 8, 2013 TTFP Notification	2.2	November
Decommission Princess Compressor Station A – Units 1, 2, 3, 4 & 5	3 – 2.7 MW units 2 – 4.5 MW units	November 2013	<i>Completed November 25, 2013</i>	August 12, 2013 TTFP Notification	2.2	<i>December</i>
Denning Lake Compressor Station	3.5 MW	November 2014	Approved Sept 25 2013	November 20, 2012 TTFP June 7, 2013 TTFP Notification	34.7	November
East Calgary Connector (AP)	11 km NPS 30	2015	Proposed	July 12, 2011 TTFP	41.8	November
Grey Owl Creek Meter Station	660 Orifice Meter	November 2013	In-service Oct. 31 2013	May 3, 2013 TTFP Notification	1.5 (less 0.2 CIAC)	November
Groundbirch Compressor Station	30 MW Bi-directional	April 2017	Applied for Nov. 8 2013	October 22, 2013 TTFP Meeting	103	November
Hangingsstone Sales Meter Station	2-1280T Turbine Meter	February 2014	Variance Application Nov. 1, 2013	Aug. 20, 2012 TTFP Notification	2.7	November
Hanmore Lake Compressor Station Decommissioning – Units A1 & A2	2 – 0.5 MW units	November 2013	<i>Completed November 28, 2013</i>	October 7, 2013 TTFP Notification	1.5	<i>December</i>
Hidden Lake North Compressor Station	15 MW	March 2013	In-service Mar. 19 2013	2010 Annual Plan	66.6	April
Horn River Mainline (HRML) Loop (Kyklo Creek Section)	29.1 km NPS 42	April 2013	In-service Mar. 30 2013	2010 Annual Plan	97.4	April

NOVA Gas Transmission Ltd.

Appendix 2: 2013 Facility Status Update (December)

Applied-for Facilities	Description	Target In-Service Date	Status	TTFP Reference	Forecast Cost ¹ (\$Millions)	Update Month
HRML (Komie North Section) & Fortune Creek M.S.	100 km NPS 36	April 2015	NEB recommends Certificate should not be approved Jan 30 2013	July 12/Sept 13, 2011 TTFP	227.3 2.5	February
HRML Loop (Townsoitoi Section)	27 km NPS 42	TBD	Proposed	July 12/Sept 13, 2011 TTFP	77.5	
Inland Looping (AP)	18 km NPS 20	November 2015	Proposed	October 22, 2013 TTFP Meeting	29.0	November
Leismer to Kettle River Crossover	79 km NPS 30	April 2013	In-service Apr. 26 2013	2010 and May 10, 2011 TTFP	149.9	June
Leming Lake Sales Lateral Loop	37 km NPS 20	April 2014	<i>Under construction</i>	November 20, 2012 TTFP	61.0	<i>December</i>
Little Sundance Meter Station Upgrade	660-2 Orifice Meter	September 2013	In-service Sep. 11 2013	July 10, 2013 TTFP Notification	1.5	November
MacKay Sales Meter Station	2-860T Turbine Meter	December 2014	<i>Approved Dec 11 2013</i>	June 10, 2013 TTFP Notification	1.6	<i>December</i>
Marten Hills Extension Decommissioning	40 km NPS 20	Q3 2015	Proposed	October 22, 2013 TTFP Meeting	3.0	November
Medicine Hat Area Capacity Expansion	EASML NPS 48 Loop #4 Modifications	November 2014	Proposed	October 22, 2013 TTFP Meeting	15.2	November
Foothills Control Valve at Empress	Tie-in / Control Valve / 2-1610 Ultrasonic Meter					
Minnehik Buck Lake & Minnehik Buck Lake B Meter Station Modifications and Minnehik Buck Lake Lateral Modifications	Sour Bottle & Sour Monitoring and shut-in facility	May 2013	In-service May 25 2013	April 5, 2013 TTFP Notification	1.5	November
Mitchell Creek Meter Station	2-1064U Ultrasonic Meter	December 2013	Approved Sept 13 2013	May 3, 2013 TTFP Notification	2.2	September
Mitsue Lateral Loop Decommissioning	13 km NPS 10 26 km NPS 8		Proposed	October 22, 2013 TTFP Meeting	3.1	November
Moody Creek Compressor Station	15 MW	January 2013	In-service Jan. 28 2013	2010 Annual Plan	54.6	March
Moosa Crossover	5 km NPS 20	April 2014	Approved October 29 2013	November 20, 2012 TTFP	12.6	November
Musreau Lake Lateral Loop No. 3	16 km NPS 24	April 2015	Proposed	October 22, 2013 TTFP Meeting	31.0	November
Musreau Lake West Meter Station	2-1284U Ultrasonic Meter	<i>February 2014</i>	Approved November 5 2013	August 6, 2013 TTFP Notification	3.2	<i>December</i>

NOVA Gas Transmission Ltd.

Appendix 2: 2013 Facility Status Update (December)

Applied-for Facilities	Description	Target In-Service Date	Status	TTFP Reference	Forecast Cost ¹ (\$Millions)	Update Month
Otter Lake Compressor Station	28 MW	November 2015	<i>Applied for Dec. 18 2013</i>	October 22, 2013 TTFP Meeting	100	<i>December</i>
Peace River Mainline Decommissioning / Abandonment (Meikle River to Valleyview section)	266 km NPS 20 2.3 km NPS 4	Q3 2015	Proposed	October 22, 2013 TTFP Meeting	13.7	November
Peigan Trail Pipeline (AP)	8 km NPS 20	2016	Proposed	July 10, 2012 TTFP Notification	32.5	November
Pelican Lake Compressor Station Decommissioning – Unit 2	1 – 3.3 MW unit	Q1 2014	Proposed	October 22, 2013 TTFP Meeting	2.4	November
Resthaven Meter Station Upgrade	2-1280-4U Ultrasonic Meter	August 2014	Applied for November 4 2013	Oct. 21, 2013 TTFP Notification	2.2	November
Saddle Hills Compressor Station Modifications	Bi-directional Flow	November 2015	Proposed	October 22, 2013 TTFP Meeting	10	November
Saddle Lake Lateral Loop	12.1 km NPS 16	April 2014	<i>In-service Nov. 28 2013</i>	November 20, 2012 TTFP	<i>20.4</i>	<i>December</i>
Saturn Compressor Station	15 MW Bi-directional	April 2017	Applied for Nov. 8 2013	October 22, 2013 TTFP Meeting	70	November
Saturn Compressor Station – Unit 2	15 MW Bi-directional	April 2019	Applied for Nov. 8 2013	October 22, 2013 TTFP Meeting	63	November
Shepard Energy Centre Extension (AP)	15.8 km NPS 20, associated Delivery Station (2-1612T Turbine Meter) and associated system modifications	July 2014	Approved Aug. 14 2013 (AUC)	November 20, 2012 TTFP	71.8	September
Slave Lake Compressor Station Decommissioning – Unit 1	1 – 1 MW unit	Q1 2014	Proposed	October 22, 2013 TTFP Meeting	1.7	November
Snipe Hills Compressor Station	3.5 MW	November 2015	Proposed	October 22, 2013 TTFP Meeting	45	November
South Lateral Princess Control Valve	Pressure control valve station	November 2013	In-service Nov. 16 2013	August 1, 2013 TTFP Notification	5.9	November
Southeast Calgary Connector (AP)	11 km NPS 24	2014	Applied for	July 12, 2011 TTFP	29.4	November
Southwest Edmonton Connector (AP)	20 km NPS 20	2015	Proposed	July 10, 2012 TTFP Notification	42.0	November
Sunday Creek South Lateral Loop No. 3	12.8 km NPS 24	April 2014	<i>Under construction</i>	November 20, 2012 TTFP	31.0	<i>December</i>
Sunday Creek South Sales Meter Station	2-1280U Ultrasonic Meter	December 2012	In-service Dec. 11 2012	October 18, 2012 TTFP Notification	2.5	January
Tanghe Creek Lateral Loop No. 2 (Cranberry Section)	32.3 km NPS 48	April 2013	In-service Apr. 2 2013	2010 Annual Plan	117.7	April

NOVA Gas Transmission Ltd.

Appendix 2: 2013 Facility Status Update (December)

Applied-for Facilities	Description	Target In-Service Date	Status	TTFP Reference	Forecast Cost ¹ (\$Millions)	Update Month
<i>Thunder Creek Compressor Station Decommissioning</i>	<i>1 – 3.5 MW unit</i>	<i>January 2014</i>	<i>Proposed</i>	<i>December 6, 2013 TTFP Notification</i>	<i>2.7</i>	<i>December</i>
Upgrade Indus Pipeline System (AP)	20 km NPS 4	4 th qtr. 2013	<i>In-service Dec. 23 2013</i>	July 10, 2012 TTFP Notification	<i>9.3</i>	<i>December</i>
Valleyview Compressor Station Decommissioning	1 – 3 MW unit	Q2 2014	Proposed	October 22, 2013 TTFP Meeting	1.8	November
Vermillion Compressor Station (AP)	3.0 MW	November 2014	Proposed	October 22, 2013 TTFP Meeting	14.0	November
Wapasu Creek Sales Meter Station	2 - 1280U Ultrasonic Meter	April 2013	In-service Apr. 1 2013	May 10, 2012 TTFP Notification	2.9	November
Wildhay River Meter Station Modifications	Sour Conversion and NPS 20 PTI	June 2013	In-service Aug. 8 2013	May 3, 2013 TTFP Notification	1.5 (100% CIAC)	September
Wolverine River Lateral Loop	62 km NPS 20	April 2016	Project Description Filed November 15, 2013	October 22, 2013 TTFP Meeting	128.0	November